Robert Johnston

From: Helvick, Thomas M. <TMHelvick@GarverUSA.com>
Sent: Friday, April 25, 2025 1:11 PM
To: Gene McCullough; Robert Johnston
Subject: Clinton Sewer Improvements
Attachments: Change Order No. 1.pdf

Follow Up Flag: Follow up
Flag Status: Flagged

Good afternoon,

Attached you will find Change Order No. 1 for the Clinton Sewer Improvements Project. This Change Order is for the net amount of -$11,658.

This change order captures the following two changes:

1. Replacing 275LF of 15" DR 35 Sewer Pipe with 275 LF of 15" C-900 Sewer Pipe ($4,950)
2. Removal of Casing Spacers for HDPE Sewer (-$16,608)

If acceptable, please place on the next available agenda for consideration.

Let me know if you have any questions or need any assistance in presenting this Change Order.

Best,

Thomas Helvick, PE
Project Engineer
Water Team
918-858-4887
918-557-5138

CHANGE ORDER NO. 1

Owner:	**City of Clinton**	Owner's Project No.:	**Client No.**
Engineer:	**Garver**	Engineer's Project No.:	**22W02360**
Contractor:	**Krapff Reynolds Construction Company**	Contractor's Project No.:	**S-2505**
Project:	**Clinton Sewer Improvements**		
Date Issued:	**April 25, 2025**	Effective Date of Change Order:	

Contractor is directed to proceed promptly with the following change(s):

Description:

Replace 275LF of 15" DR 35 Sewer Pipe with 275 LF of 15" C-900

Do not install casing spacers on HDPE Sewer Pipe

Attachments:

PVC DR35 to PVC C-900 DR 25 Cover Letter

Cost Breakdown for PVC DR35 to PVC C-900 DR 25

RFI 03 for Removal of Casing Spacers for HDPE Sewer (Credit)

Cost Breakdown for Removal of Casing Spacers for HDPE Sewer (Credit)

Purpose for the Change Order:

Material Change for ODEQ compliance

Value Engineering

Directive to proceed promptly with the Work described herein, prior to agreeing to change in the Contract Price and Contract Time, is issued due to:

☒ Non-agreement on pricing of proposed change. ☐ Necessity to proceed for schedule or other reasons.

Estimated cost to be added and deducted from the contract unit prices (non-binding, preliminary):

Net Cost: -$11,658.00

Days to start: 5 days

Basis of estimated change in Change Order Used:

☐ Lump Sum ☒ Unit Price ☐ Cost of the Work ☐ Other

	Recommended by Engineer	Authorized by Owner
By:	Thomas Schaick	
Title:	Project Manager	
Date:	April 25, 2025	

EJCDC® C-940, Work Change Directive.
Copyright© 2018 National Society of Professional Engineers, American Council of Engineering Companies, and American Society of Civil Engineers. All rights reserved.

Krapff Reynolds Construction Company

Fred L. Krapff
Utility Contractor
James "Jim" L. King

April 15, 2025
Mr. Thomas Helvick, PE.
Garver
750 SW 24th St. Suite 200
Moore, OK 73160

RE: Clinton Sewer Improvements

Mr. Helvick, At the request of the design engineer we are pricing C-900 in lieu of the DR-35 sewer pipe.

The following items will need to be deducted by Change Order:

Item 10 – 15" Polyvinyl Chloride (PVC) DR 35 Pipe Open Cut, deduct 275 LF @ $160.00/LF	($44,000.00)

The following items will need to be added by change Order:

Item CO 1.1 – 16" Polyvinyl Chloride (PVC)(Green) C-900 DR 25 Pipe Open Cut, add 275 LF @ $178.00/LF	$48,950.00

Total Deductions to Quantities	($44,000.00)
Total Additions to Quantities	$48,950.00
Net Addition to Contract	$4,950.00

JUSTIFICATION - Line 1, STA 10+00 to STA 12+75, sheet 06, Drawing number 05-C301 and the bid quantities call for the sanitary sewer line to be DR-35. However, ODEQ regulations require pressure rated sewer pipe when the sewer line is within 10' lateral separation of a water line.

Respectfully,

Wade Vakulick,
Project Manager,
Krapff Reynolds Const. Co.

2400 N.E. 4th • Oklahoma City, OK 73117 • Office (405) 733-9682 • Fax (405) 516-0081 • Mobile (405) 630-7306

Bid Proposal for OK-Clinton-Sanitary Sewer

CUSTOMER

KRAPFF REYNOLDS CONSTRUCTION
2400 NE 4TH ST
OKLAHOMA CITY, OK 73117

Job
OK-Clinton-Sanitary Sewer
Clinton, OK
Bid Date: 04/15/2025 12:00 pm
Bid #: 4147478

CONTACT

Sales Representative
Shad W. Byrne, PE
(M) 405-650-8584
(T) 405-495-0699
(F) 405-495-2016
Shad.Byrne@coreandmain.com

Core & Main
8401 SW 15th St
Oklahoma City, OK 73128
(T) 4054950699

NOTES

Bid Proposal for OK-Clinton-Sanitary Sewer

KRAPFF REYNOLDS CONSTRUCTION
Job Location: Clinton, OK
Bid Date: 04/15/2025 12:00 pm
Core & Main Bid #: 4147478

Core & Main
8401 SW 15th St
Oklahoma City, OK 73128
Phone: 4054950699
Fax: 4054952016

Seq#	Qty	Description	Units	Price	Ext Price
30		**SANITARY SEWER**			
50	280	15 PVC SDR35 SWR PIPE (G) 14'	FT	30.50	8,540.00
80	280	16 PVC C900 DR25 PIPE 20' GRN GREEN GSKT PC165	FT	48.29	13,521.20
				Sub Total	**22,061.20**
				Tax	0.00
				Total	**22,061.20**

UNLESS OTHERWISE SPECIFIED HEREIN, PRICES QUOTED ARE VALID IF ACCEPTED BY CUSTOMER AND PRODUCTS ARE RELEASED BY CUSTOMER FOR MANUFACTURE WITHIN THIRTY (30) CALENDAR DAYS FROM THE DATE OF THIS QUOTATION. CORE & MAIN LP RESERVES THE RIGHT TO INCREASE PRICES TO ADDRESS FACTORS, INCLUDING BUT NOT LIMITED TO, GOVERNMENT REGULATIONS, TARIFFS, TRANSPORTATION, FUEL AND RAW MATERIAL COSTS. DELIVERY WILL COMMENCE BASED UPON MANUFACTURER LEAD TIMES. ANY MATERIAL DELIVERIES DELAYED BEYOND MANUFACTURER LEAD TIMES MAY BE SUBJECT TO PRICE INCREASES AND/OR APPLICABLE STORAGE FEES. THIS BID PROPOSAL IS CONTINGENT UPON BUYER'S ACCEPTANCE OF SELLER'S TERMS AND CONDITIONS OF SALE, AS MODIFIED FROM TIME TO TIME, WHICH CAN BE FOUND AT: https://coreandmain.com/terms-of-sale/

THIS BID MAY INCLUDE GLOBALLY SOURCED (IMPORTED) MATERIALS THAT ARE SUBJECT TO CHANGING TARIFFS. PRICES ARE SUBJECT TO CHANGE DUE TO POTENTIAL ADDITIONAL TARIFFS IMPOSED BY THE U.S. GOVERNMENT. IF IMPOSED, PRICES WILL INCREASE BY THE SAME PERCENTAGE AND WILL BE EFFECTIVE ON THE DATE THAT THE NEW TARIFFS ARE IMPLEMENTED. THESE ITEMS SHOULD BE PURCHASED WITH HASTE TO AVOID ANY ADDITIONAL RISING TARIFF COSTS.

531 Couch Dr.
Suite 100
Oklahoma City, OK 73102

TEL 405.669.8725

www.GarverUSA.com

REQUEST FOR INFORMATION

To:	Krapff Reynolds Construction Company	**Date:**	April 21, 2025
Attn:	Wade Vakulick	**Phone:**	405-733-9682
From:	Michael Salinas, PE	**Phone:**	918-858-4887
Project:	Sewer and Water Improvements along I-40 Near Exit 65	**Project Number:**	20W02360
Copies To:	City of Clinton, Krapff		
RFI ID:	03	**Garver ID:**	20W02360
Description:	Casing Spacers		
Received Date:	April 17, 2025	**Resolution Date:**	April 21, 2025

REQUEST:

Volume 2, Drawing Number 99-C504, Sheet 17, Detail 1. The detail provided is for bell joint pipe in casing. Since we are using butt fusion welded HDPE on the sewer lines in the casing with no bells, common practice is to lay the seamless poly on the bottom of the casing because spacers are not needed. If we eliminate the casing spacers, we can return that cost to the City.

Please advise.

RESPONSE:

The contractor's request to omit casing spacers within the steel encasement for the sanitary sewer lines is acceptable. Additionally, reducing the steel casing diameter for the 8-inch and 15-inch HDPE mains is acceptable, provided the contractor's means and methods allow for the installation.

Attachments: Contractor's RFI

Krapff Reynolds Construction Company

Request for Information

Project Number: S-2505
Project Name: Clinton Sewer Improvements
Engineer: Garver

RFI # S-03

Date Submitted: 17 April 2025 **Response Requested by**: 25 April 2025

Requesting Contractor's Name: Krapff Reynolds Construction Company

All Requests must include the associated reference such as drawing #, specification section, room #, column line location, etc.

REFERENCE: Volume 2, Drawing Number 99-C504, Sheet 17, Detail 1. The detail provided is for bell joint pipe In casing. Since we are using butt fusion welded HDPE on the sewer lines in the casing with no bells, common practice is to lay the seamless poly on the bottom of the casing because spacers are not needed. If we eliminate the casing spacers, we can return that cost to the City.

Please advise.

RESPONSE:

2400 N.E. 4th Oklahoma City, OK 73117 Office (405) 733-9682 Fax (405) 516-0081

Bid Proposal for Copy of OK-Clinton-Sewer Improvements

CUSTOMER

All Bidders

Job
Copy of OK-Clinton-Sewer Improvements
Clinton, OK
Bid Date: 03/06/2025 11:00 am
Bid #: 4159269

CONTACT

Sales Representative
Joshua Goodermuth
(T) 405-495-0699
Joshua.Goodermuth@coreandmain.com

Core & Main
8401 SW 15th St
Oklahoma City, OK 73128
(T) 4054950699

NOTES